

MODEL – YIA	 YORK BY JOHNSON CONTROLS	IsoFlow™
--------------------	---	-----------------

START-UP CHECKLIST

*TO: _____ JOB NAME: _____
 _____ LOCATION: _____
 _____ CUSTOMER ORDER NO. _____
 YORK TEL. NO. _____ YORK ORDER NO. _____ YORK CONTRACT NO. _____

CHILLER	
MODEL NO. _____	SERIAL NO. _____
The work (as check below) is in process and will be completed by _____ / _____ / _____ Month Day Year	

The following work must be completed in accordance with installation instructions:

A. GENERAL

- 1. Review the Installation Checklist (Form 155.16-CL1)
- 2. Chiller is properly installed and leveled
- 3. Neoprene Isolators or Pads properly installed (if applicable)
- 4. Evaporator and Condenser water piping is complete.....
- 5. Water piping is supported properly and there is NO strain on the waterboxes.....
- 6. Strainers are clean and installed in both evaporator and condenser water circuits prior to water supply to chiller.....
- 7. Water connections arranged to match design specifications
- 8. Relief piping is complete and meets local building codes
- 9. Wiring is complete per field wiring specifications Form 155.16-PA1
- 10. Confirm any field control wiring modifications are done per Form 155.16-PA2
- 11. Verify chiller is charged with refrigerant.....
- 12. Verify chiller is charged with oil
- 13. Verify Solution and Refrigerant Pump Rotation.....
- 14. Verify all operating valves are open and service valves to atmosphere are closed.....
- 15. All Pressure Relief Devices (including Unit Rupture Disk) are vented or drained to a safe area
- 16. Verify leak tightness of chiller

1. PROGRAM JUMPERS/SWITCHES: (155.16-PA1)

- Verify Microboard Program Jumpers and Program switches are configured appropriately.....
- Determine if equipped with Microboard 031-01065-000/001 or 002
- Verify I/O Expansion Board Program Jumpers
- Verify J51 is removed for operation

2. SYSTEM SETPOINTS: (155.16-O3)

- Record the Following Setpoints:
- Leaving Chilled Liquid Temp Setpoint
 - Purge Pump Service Interval Setpoint.....
 - Pulldown Demand Setpoint
 - Remote/Reset Temp Range Setpoint
 - Data Logger Setpoint (155.16-NO1.2).....
 - Maximum Allowed Entering Condenser Water Temp Setpoint
 - Maximum Allowed Unload Limit Setpoint
 - Maximum Allowed Loading Setpoint.....
 - Leaving Chilled Water Temp. Minimum Allowed Setpoint.....

3. BUFFALO PUMP SETPOINTS: (155.16-O3)

- Record the Following Setpoints:
- Refrigerant Float Switch Shutdown Timer Setpoint.....
 - Refrigerant Pump Shutdown Delay Setpoint
 - Refrigerant Pump Startup Delay Setpoint

4. PROGRAMMABLES: (155.16-O3)

- Steam/Hot Water Valve Part Number
- Clock
- Daily Schedule.....

B. MICRO PANEL (Refer to Form 155.16-M3)

SYSTEM COMMISSIONING CHECKLIST

Use the following checklist during commissioning to assure all Setpoints have been programmed to the desired value and all calibrations have been performed. The programming of some of the Setpoints require a PROGRAM mode access.

An explanation of each setpoint or Calibration Procedure below is contained in the reference document listed in parenthesis adjacent to each item. If any of the Setpoints have to be changed, use the standard programming procedures in Operation Manual Form 155.16-O3. Thresholds, values and calibrations of items marked with an asterisk *. have been determined and entered/set at the YORK Factory at the time of manufacture.

(Continued on Pg. 2)

5. PIPING

- Evaporator and Condenser water piping is complete
- Water Piping is supported properly and there is NO strain on the waterboxes.....
- Water connections arranged to match design specifications.....
- Rupture Disk piping is complete and meets all local building codes; NO strain on Rupture Disk Flange.....
- Relief piping is complete and meets local building codes
- All appropriate flow devices are installed and operational.....
- All operating valves are open
- All thermometer and pressure gauges are installed in the supply and return connections where applicable.....
- Purge pump is mounted and properly connected.....
- Flow rates of chilled; condenser, hot water / steam are balanced to specifications
- Verify all operating valves are open and service valves to atmosphere are closed.....
- All pressure relief devices (including Rupture Disk) are vented or drained to a safe area

6. WIRING

- Verify Customer supplied 3-phase unit disconnect switch.....
- Verify Max dual element fuse amperage in panel is correct per Installation Instructions (155.16-N3).....
- Wiring is complete per field wiring specifications (Form 155.16-PA2)
- Confirm any field control wiring modifications are done per (Form 155.16-PA1)

7. MECHANICAL

- Verify all vacuum pump hoses and apparatus are installed (gas ballast valve, piping for bubble test).....
- Add purge pump oil and check for proper belt tension.....
- Check purge pump rotation, tightness of hoses and capability of drawing a vacuum
- Check all unit valves (incl. spindle valves)
- Set all pump isolation valves to fully open.....
- Purge unit if necessary.....
- Check unit pump rotations.....

8. MISCELLANEOUS CHECKS

- Operate unit at low fire (approx. 30%).....
- Increase heat input to unit and monitor bubble rate out of absorber section, solution/refrigerant levels.....
- At full load, verify all customers flows thru machine
- At full load conditions; add or remove refrigerant to keep unit from spilling, if low on refrigerant, add to achieve a full evaporator pan
- Record amount of refrigerant charge.....
- At full load conditions, trim solution charge and record solution charge.....
- Purge unit to the internal pressure. Purge until 30 bubbles per min or less rate is achieved.....
- Air Handling equipment is operational and there is required cooling or heating building load for start-up
- At full load conditions; record and maintain all unit conditions on Unit Log Form 155.16-F2
- Verify proper dilution cycle at unit shutdown

NOTES



BY JOHNSON CONTROLS

P.O. Box 1592, York, Pennsylvania USA 17405-1592
Copyright © by Johnson Controls 2009
Form 155.16-CL2 (509)
Supersedes: Nothing

Subject to change without notice. Printed in USA
ALL RIGHTS RESERVED