

Start-Up Sheet

AHU-173-001E

START-UP & SERVICE DATA INSTRUCTION**COMMERCIAL PACKAGE UNITS**

3.0 To 40.0 TONS

START-UP CHECKLIST

Date: 10/22/2015


Job Name: NORAMCO EXPANSION PROJECT (CYMA)

Customer Name: NORAMCO

Address: 500 Swedes Landing Rd.

City: Wilmington State: DELAWARE Zip: 19801

Model Number: JA3ZJE06V4TZZ70001 Serial Number: N1B5483955

Qualified Start-up Technician: KEVIN FRAZE (JCI) Signature: 

HVAC Contractor: EJ DESETA Phone: (302) 691-2040

Address: 322 A Street / Suite 200 / Wilmington, DE 19801

Contractor's E-mail Address: info@ejdeseta.com

Electrical Contractor: TRI-M GROUP Phone: (610) 444-1000

Distributor Name: JOHNSON CONTROLS (PLYMOUTH MEETING, PA) Phone: (610) 276-3738

WARRANTY STATEMENT

Johnson Controls/UPG is confident that this equipment will operate to the owner's satisfaction if the proper procedures are followed and checks are made at initial start-up. This confidence is supported by the 30 day dealer protection coverage portion of our standard warranty policy which states that Johnson Controls/UPG will cover parts and labor on new equipment start-up failures that are caused by a defect in factory workmanship or material, for a period of 30 days from installation. Refer to current standard warranty policy and warranty manual found on UPGnet for details.

In the event that communication with Johnson Controls/UPG is required regarding technical and/or warranty concerns, all parties to the discussion should have a copy of the equipment start-up sheet for reference. A copy of the original start-up sheet should be filed with the Technical Services Department.

The packaged unit is available in constant or variable air volume versions with a large variety of custom options and accessories available. Therefore, some variation in the startup procedure will exist depending upon the products capacity, control system, options and accessories installed.

This start-up sheet covers all startup check points common to all package equipment. In addition it covers essential startup check points for a number of common installation options. Depending upon the particular unit being started not all sections of this startup sheet will apply. Complete those sections applicable and use the notes section to record any additional information pertinent to your particular installation.

Warranty claims are to be made through the distributor from whom the equipment was purchased.

EQUIPMENT STARTUP

Use the local LCD or Mobile Access Portal (MAP) Gateway to complete the start-up.

A copy of the completed start-up sheet should be kept on file by the distributor providing the equipment and a copy sent to:

Johnson Controls/UPG
 Technical Services Department
 5005 York Drive
 Norman, OK 73069

1034349-UCL-B-0814

REFERENCE

General Inspection	Completed	See Notes
Unit inspected for shipping, storage, or rigging damage	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed with proper clearances	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Unit installed within slope limitations	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Refrigeration system checked for gross leaks (presence of oil)	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Terminal screws and wiring connections checked for tightness	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Filters installed correctly and clean	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer hoods installed in operating position	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Condensate drain trapped properly, refer to Installation Manual	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer damper linkage tight	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Gas Heat vent hood installed	N/A <input type="checkbox"/>	<input type="checkbox"/>
All field wiring (power and control) complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Air Moving Inspection		
Alignment of drive components	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Belt tension adjusted properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Blower pulleys tight on shaft, bearing set screws tight, wheel tight to shaft	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pressure switch or transducer tubing installed properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Exhaust Inspection Powered <input type="checkbox"/> Barometric Relief <input checked="" type="checkbox"/>		
Check hub for tightness	N/A <input type="checkbox"/>	<input type="checkbox"/>
Check fan blade for clearance	N/A <input type="checkbox"/>	<input type="checkbox"/>
Check for proper rotation	N/A <input type="checkbox"/>	<input type="checkbox"/>
Check for proper mounting (screen faces towards unit)	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove operation by increasing minimum setting on economizer	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Economizer Inspection Standard <input checked="" type="checkbox"/> BAS <input type="checkbox"/>		
CO ₂ sensor installed Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Check economizer setting A <input type="checkbox"/> B <input checked="" type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove economizer open/close through PC or Control Module	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Reheat Mode Normal <input type="checkbox"/> or Alternate <input type="checkbox"/> Not Applicable <input checked="" type="checkbox"/>		
Humidistat Location _____		
Note: BAS System Control Reheat through Intellicomfort/VAV Board		

Operating Measurements - Air Flow

Fan operates with proper rotation	ID Fans <input checked="" type="checkbox"/>	Exh. Fans <input type="checkbox"/>	Cond. Fans <input checked="" type="checkbox"/>
Pressure drop across dry evaporator coil (At maximum design CFM) ¹			0.08 IWC
External Static Pressure			1.00 IWC
Return Static Pressure			-0.40 IWC
Supply Static Pressure			0.60 IWC
Supply Air CFM Using Dry Coil Chart			980 CFM
Final Adjusted Supply Air CFM ²			980 CFM

- Consult the proper airflow to pressure drop table to obtain the actual airflow at the measured pressure differential.
- Was a motor pulley adjustment or change required to obtain the correct airflow?
 Was it necessary to increase or decrease the airflow to meet the design conditions?
 If the motor pulley size was changed, measure the outside diameters of the motor and blower pulleys and record those diameters here:
 Blower Motor HP 1.5 FLA 2.6 RPM 1725
 Pulley Pitch Diameter 3" Turns Out 5 Final Turns Out 5
 Blower Pulley Pitch Diameter 6.5" Fixed Sheave AK69

ELECTRICAL DATA

T1 - T2 474 Volts T2 - T3 473 Volts
 Control Voltage 24 Volts T1 - T3 474 Volts

Device	Nameplate	Measured List All Three Amperages
Supply Fan Motor ^{1,2}	2.6 AMPS	1.7 / 1.7 / 1.7 AMPS
Exhaust Motor (Dampers 100%)	AMPS	AMPS
Condenser Fan #1	1.3 AMPS	1.2 (Single Phase) AMPS
Condenser Fan #2 (if equipped)	AMPS	AMPS
Condenser Fan #3 (if equipped)	AMPS	AMPS
Condenser Fan #4 (if equipped)	AMPS	AMPS
Compressor #1	4.6 AMPS	3.8 / 3.7 / 3.8 AMPS
Compressor #2 (if equipped)	AMPS	AMPS
Compressor #3 (if equipped)	AMPS	AMPS
Compressor #4 (if equipped)	AMPS	AMPS

- VAV units with heat section - simulate heat call to drive VAV boxes and VFD/IGV to maximum design airflow position.
- VAV units without heat section - VAV boxes must be set to maximum design airflow position.

1034349-UCL-B-0814

OPERATING MEASUREMENTS - COOLING

Stage	Discharge Pressure	Discharge Temp.	Liquid Line Temp. ¹	Subcooling ²	Suction Pressure	Suction Temp.	Superheat
First	235 #	110 °	71 °	8 °	116 #	48 °	8 °
Second (if equipped)	#	°	°	°	#	°	°
Third (if equipped)	#	°	°	°	#	°	°
Fourth (if equipped)	#	°	°	°	#	°	°
Reheat 1st Stage	#	°	°	°	#	°	°

1. Liquid temperature should be taken before filter/drier.

2. Subtract 10 psi from discharge pressure for estimated liquid line pressure

Outside air temperature	65.5	°F db	55.1	°F wb	51	%RH
Return Air Temperature	71.0	°F db	56.5	°F wb	40	%RH
Mixed Air Temperature		°F db		°F wb		%RH
Supply Air Temperature	51.0	°F db	48.0	°F wb	85	%RH

REFRIGERANT SAFETIES

Action	Completed	See Notes
Prove Compressor Rotation (3 phase only) by gauge pressure	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove High Pressure Safety, All Systems	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Prove Low Pressure Safety, All Systems	<input checked="" type="checkbox"/>	<input type="checkbox"/>

OPERATING MEASUREMENTS - GAS HEATINGFuel Type: Natural Gas LP Gas

Action	Completed	See Notes
Check for gas leaks	<input type="checkbox"/>	<input type="checkbox"/>
Prove Ventor Motor Operation	<input type="checkbox"/>	<input type="checkbox"/>
Prove Primary Safety Operation	<input type="checkbox"/>	<input type="checkbox"/>
Prove Auxiliary Safety Operation	<input type="checkbox"/>	<input type="checkbox"/>
Prove Rollout Switch Operation	<input type="checkbox"/>	<input type="checkbox"/>
Prove Smoke Detector Operation	<input type="checkbox"/>	<input type="checkbox"/>
Manifold Pressure	Stage 1	IWC <input type="checkbox"/>
	Stage 2 (If Equipped)	IWC <input type="checkbox"/>
	Stage 3 (If Equipped)	IWC <input type="checkbox"/>
Supply gas pressure at full fire		IWC <input type="checkbox"/>
Check temperature rise ¹	<input type="checkbox"/> measured at full fire	°F <input type="checkbox"/>

1. Input X Eff. (BTU output)
1.08 X Temp. Rise

