



BY JOHNSON CONTROLS

## STEPS TO PROTECT NEW EQUIPMENT WARRANTY

CHECKLIST

Supersedes: 102.20-CL1 (1108)

Form 102.20-CL1 (313)

# Solution

## PROTECT YOUR NEW EQUIPMENT WARRANTY PRIOR TO STARTUP

- Read and follow the Installation Instructions provided with this equipment.
- Storage of this equipment **MUST** be on a flat surface and protected from the weather.  
***DO NOT OPERATE DOORS WHEN UNIT IS NOT ON A FLAT SURFACE.***
- Protect this equipment from damage, construction dirt, debris and water.
- Isolate this equipment from pressure testing of water, steam, gas and air piping.
- Do not test, clean and flush piping through coils in this equipment.
- Isolate this equipment from temporary building power.
- Contact local Johnson Controls Service for purchase of Startup Service with two weeks advance notice.
- To perform a careful and thorough startup, first verify the following:
  - ◆ Reliable power will be available for startup.
  - ◆ Duct work is complete.
  - ◆ Controls are complete.
  - ◆ Shipping splits completely re-assembled, sealed and wired.
  - ◆ Filters are installed and secured.
  - ◆ All shipping materials have been removed.
- METAL TAB USED TO SECURE DOOR IS A SAFETY DEVICE. DO NOT DISCARD IT.***
- Door edge spacers are to remain in place until installation is completed
- Temporary use of this Air Handler requires Startup performed according to that outlined in the Operation and Maintenance Manual provided. Form 102.20-OM1.
- A qualified startup technician must complete the “AIR HANDLING UNITS START-UP CHECK LIST” form 100.00-CL1 and file a copy at the local Johnson Controls Service Office. This form is provided in the information package with each air handler.
- This document is part of the official bill of lading.

