402 Rawles Court
Indianapolis, IN 46229
(317) 898-9008 Office
(317) 898-9009 Facsimile

Startup & Commissioning Report

Johnson Controls
Rental Solutions
888-JCI-RNTL

Not every bullet item will apply (please note as many as possible)

Service Tech Name_____ Jobsite Name_____

Date_____ Chiller JCRS Number_____

- ❑ Check set points, phase monitor setting (per job requirement, especially safeties).
- ❑ Check and note type of antifreeze used for application (calcium chlorides, other corrosives etc. will require special decommissioning).
- ❑ Check flow switch (make sure the unit will shut down on low flow).
- ❑ Check unit level (during setup).
- ❑ Check and note oil level (operating).
- ❑ Check and note oil pressure differential (each circuit).
- ❑ Check hose and cable for damages (note any damages).
- ❑ Check overall unit condition, including electrical (note any signs of problems).
- ❑ Check unit strainer for job site debris (flushing the unit during decommissioning may be required at the customers expense) (plastic pellets found in machine or piping require notation).
- ❑ Check for IOM Equipment Binder (should be in panel).
- ❑ Check for adequate clearance for condenser airflow.

_____
_____
_____
_____
_____
_____
_____
_____
_____
_____
_____
_____